



CHANGE ORDER AUTHORIZATION

School Name: Sierra Vista JHS
Project Name: Container Classroom Addition
To: Owner's Rep. Michael Otavka
From: (Contractor) AMG & Associates

Initiation Date: June 6, 2019
Change Order No.: 5
Project Number: SV1801A
Contract Number: SV1801A-#3

Description of Item to be charged to Contract allowance is as follows:

Item #	DESCRIPTION	COR AMOUNT
01 - RFI #'s 33 & 70	RFI #33 (CCD-A-003) and #70: Introduced additional railing along the new ramp layout (PCO #22). AMG is providing the railing Shop Drawings per plan and rfi responses.	\$ 2,648.80
02 - Field Directive	FD: Manufactured has delivered Phase 2 containers with missing items window screens, closet doors/ rails, incomplete electrical (PCO #31). Requested AMG proceed on T&M to not delay the interiors finishes on getting the classrooms turned over to the school and occupied.	\$ 52,670.51
03 - Field Directive	FD: Additional cost to modify (14) existing sink opening (PCO #35), bid documents do not address the existing materials needed to be cut out, additional tooling and labor had to be utilized to achieve this condition. Reason for Request: Design plans do not shown material on drawings	\$ 1,612.50
04 - Extended GC	Additional Extended General Conditions (PCO #50) GrowthPoint Structure failure to provide Phase 1 and Phase 2 containers per their delivery schedule creating onsite scheduling delays, also adding additional delays containers being delivered to the site with either missing and/or incomplete items requested onsite contractors to secure and complete. Reason for Request: GrowthPoint Structures Delays & Incomplete Items	\$ 66,168.95
06 - Field Directive	FD: Additional trucking was utilized in Phase 2 (PCO #51), due to GrowthPoint delivery of classroom containers behind schedule, impacted trucking sequencing for placement on phase 2 adding additional trucking to place containers onto foundations. Reason for Request: GrowthPoint Structures Delays & Incomplete Items	\$ 9,585.50
07 - RFI #145	Additional set handrailing (PCO #52) There are no elevations provided for the new walkway behind Building D. The new layout includes new stairs and handrails to accommodate the grade change, new seat walls around the (e) storage building, and a reduced limit of new flat-work to the south. Reason for Request: Work Not Shown in Bid Documents, Unforeseen Condition due to Existing Elevations/Flatwork Conditions	\$ 2,257.50
Total:		\$ 134,943.76


A. The original (Contract Sum) was:	\$ 3,079,000.00
B. Net change by previously approved Change Orders	\$ 192,429.13
C. The (Contract Sum) prior to this Change Order was:	\$ 3,271,429.13
D. The Contract Sum) will be (increased/decreased) by this Change Order in the amount of:	\$ 134,943.76
E. The new (Contract Sum) including this Change Order will be:	\$ 3,406,372.89

F. Contract Time will be increased/decreased by:

0 days

G. Calendar Date of Project Completion as of this Change Order:

December 14, 2018

Contractor's Signature	Name (Printed)	Date
	Sergio Martinez	06.06.2019
Construction Manager's Signature	Name (Printed)	Date
	Karla Alonzo De Leon	
Architect's Signature	Name (Printed)	Date
	Michael Otavka	
District's Signature	Name (Printed)	Date