



William S. Hart Union High School District
Facilities

CHANGE ORDER AUTHORIZATION

School Name: Sierra Vista JHS
Project Name: Container Classroom Addition
To: Owner's Rep. Michael Otavka
From: (Contractor) KAR Construction

Initiation Date: May 16, 2019
Change Order No.: 4
Project Number: SV1801A
Contract Number: SV1801A-#2

Description of Item to be charged to Contract allowance is as follows:

Item #	DESCRIPTION	COR AMOUNT
01 - RFI #s 110	RFI #110 (CCD-A-005) Revised CCD-A-05 related to the revised cross fall south of Bldg (PCO #8 & #10). D, which has been resubmitted to DSA, on 12/21/18, for review and approval, also included is the planting and irrigation revisions associated with the CCD-A-005 revisions. Reason for Request: Work Not Shown in Bid Documents, Unforeseen Condition due to Existing Elevations/Flatwork Conditions	\$ 29,925.62
02 - FD	FD: Unforeseen additional move-in caused by Fire Marshall requested to provide Temporary Fire Service to Phase 1A (PCO #9). Underground utilities services had to be separated into two phases. Reason for Request: Phase 1A Fire Hydrant Line Services to remain active during occupancy.	\$ 4,242.00
03 - RFI #158	RFI #164: Existing design over new drainage system (PCO #11). Provide additional 6" concrete paving on 2" CAB base with #4 bars at 18" o.c. each way instead of asphalt paving over new retention system. AOR response directed contractor to revise Grading and Design Plan C3 to new elevations shown. Reason for Request: Civil / Design Change Directive	\$ 2,458.53
03 - Unused Allowance	Contractor is returning the unused allowance of \$33.24	\$ (33.24)
Total:		\$ 36,592.91

A. The original (Contract Sum) was:	\$ 1,157,000.00
B. Net change by previously approved Change Orders	\$ 90,951.08
C. The (Contract Sum) prior to this Change Order was:	\$ 1,247,951.08
D. The Contract Sum) will be (increased/decreased) by this Change Order in the amount of:	\$ 36,592.91
E. The new (Contract Sum) including this Change Order will be:	\$ 1,284,543.99
F. Contract Time will be increased/decreased by:	0 days
G. Calendar Date of Project Completion as of this Change Order:	December 14, 2018

Contractor's Signature 
Construction Manager's Signature _____
Architect's Signature _____
District's Signature _____

Name (Printed) Sergio Martinez Date 05.20.2019
Name (Printed) Karla Alonzo De Leon Date _____
Name (Printed) Michael Otavka Date _____
Name (Printed) _____ Date _____