



CHANGE ORDER AUTHORIZATION

School Name: <u>Sierra Vista JHS</u>	Initiation Date: <u>June 19, 2019</u>
Project Name: <u>Sierra Vista JHS Container Classroom</u>	Change Order No.: <u>5</u>
To: Owner's Rep. <u>Michael Otavka</u>	Project Number: <u>SV1801A</u>
From: (Contractor) <u>Fischer Plumbing Inc.</u>	Contract Number: <u>SV1801A-#5</u>

Item #	DESCRIPTION	COR AMOUN
01 - RFI #	RFI #36: New floor sink grates rooms 609/611 (PCO #105) It was discovered during the dishwasher installation that no floor sink grates have been provided. Contractor asked AOR to advise. AOR directed contractor to install cast-iron floor sink grates. Reason for Request: Civil / Design Change Directive, GrowthPoint Incomplete Items	\$657.76
Total:		\$657.76

A. The original (Contract Sum) was:	\$ <u>873,000.00</u>
B. Net Change by Previously Authorized Requests and Changes:	\$ <u>221,370.15</u>
C. The (Contract Sum) Prior to this Change Order was:	\$ <u>1,094,370.15</u>
D. The (Contract Sum) will be (increased/decreased) by this Change Order in the amount of:	\$ <u>657.76</u>
E. The new (Contract Sum) including this Change Order will be:	\$ <u>1,095,027.91</u>
F. Contract Time will be increased/decreased by:	<u>0 days</u>
G. Calendar Date of Project Completion as of this Change Order:	<u>12/14/2018</u>

Contractor's Signature	Name (Printed)	Date
	Sergio Martinez	06/19/2019
Construction Manager's Signature	Name (Printed)	Date
	Karla Alonzo De Leon	
Architect's Signature	Name (Printed)	Date
	Michael Otavka	
District's Signature	Name (Printed)	Date