





CHANGE ORDER AUTHORIZATION

School Name: Sierra Vista JHS
Project Name: Sierra Vista JHS Container Classroom
To: Owner's Rep. Michael Otavka
From: (Contractor) American Landacape

Initiation Date: June 20, 2019
Change Order No.: 1
Project Number: SV1801A
Contract Number: SV1801A-#7

Item #	DESCRIPTION	COR AMOUNT
01 - RFI #110	RFI #110: T&M to perform excavation, trenching and backfill for The Gas Company's new gas main (PCO #02) C-BELOW drawing shows existing gas line in the same plane as the new seat/retaining wall footing. Record set of drawings do not address the underground utility. Contractor encountered gas line while prepping footings and asked AOR to advise. AOR directed contractor to relocate the conflicting portion of the existing gas line. Reason for Request: Work Not Shown in Bid Documents	\$ 10,510.20
02 - RFI #110	RFI #110: Additional irrigation valves, Rotors irrigation line and Hydro Seed approx. 11,000 S.F (PCO #04) Reason for Request: Work Not Shown in Bid Documents	\$ 15,910.30
03 RFI #113	RFI #113: Existing Baseball backstop removed (PCO #06) Reason for Request: Work Not Shown in Bid Documents	\$ 3,931.29
03 - RFI #110	RFI #110: Additional DG and Bolders added during CCD-A-005 (PCO #08) Reason for Request: Work Not Shown in Bid Documents	\$ 4,796.94
03 - Unused Allowance	Contractor is returning the unused allowance of \$8,123.37	\$ (8,123.37)
Total:		\$ 27,025.36

A. The original (Contract Sum) was:	\$ 229,269.00
B. Net Change by Previously Authorized Requests and Changes:	\$ -
C. The (Contract Sum) Prior to this Change Order was:	\$ 229,269.00
D. The (Contract Sum) will be (increased/decreased) by this Change Order in the amount of:	\$ 27,025.36
E. The new (Contract Sum) including this Change Order will be:	\$ 256,294.36
F. Contract Time will be increased/decreased by:	0 days
G. Calendar Date of Project Completion as of this Change Order:	12/14/2018

Contractor's Signature 	Name (Printed) <u>Sergio Martinez</u>	Date <u>06/19/2019</u>
Construction Manager's Signature 	Name (Printed) <u>Karla Alonzo De Leon</u>	Date
Architect's Signature	Name (Printed) <u>Michael Otavka</u>	Date
District's Signature	Name (Printed)	Date