



## CHANGE ORDER AUTHORIZATION

School Name: Sierra Vista JHS  
 Project Name: Container Classroom Addition  
 To: Owner's Rep. Michael Otavka  
 From: (Contractor, KAR Construction)

Initiation Date: September 17, 2019  
 Change Order No.: 6  
 Project Number: SV1801A  
 Contract Number: SV1801A-#2

**Description of Item to be charged to Contract allowance is as follows:**

Item #	DESCRIPTION	COR AMOUNT
01 - Field Directive	Field Directive: Incomplete Flateork NE of Bldg C (CREDIT) -\$1,185.1	\$ (1,185.01)
Total:		\$ (1,185.01)

A. The original (Contract Sum) was:	\$ 1,157,000.00
B. Net change by previously approved Change Orders	\$ 127,543.99
C. The (Contract Sum) prior to this Change Order was:	\$ 1,284,543.99
D. The Contract Sum) will be (increased/decreased) by this Change Order in the amount of:	\$ (1,185.01)
E. The new (Contract Sum) including this Change Order will be:	\$ 1,283,358.98
F. Contract Time will be increased/decreased by:	0 days
G. Calendar Date of Project Completion as of this Change Order:	December 14, 2018

\_\_\_\_\_  
 Contractor's Signature  
  
 \_\_\_\_\_  
 Construction Manager's Signature  
 \_\_\_\_\_  
 Architect's Signature  
 \_\_\_\_\_  
 District's Signature

\_\_\_\_\_  
 Name (Printed)  
 Sergio Martinez  
 \_\_\_\_\_  
 Name (Printed)  
 Karta Alonzo De Leon  
 \_\_\_\_\_  
 Name (Printed)  
 Michael Otavka  
 \_\_\_\_\_  
 Name (Printed)

\_\_\_\_\_  
 Date  
 09.17.2019  
 \_\_\_\_\_  
 Date  
 \_\_\_\_\_  
 Date  
 \_\_\_\_\_  
 Date