



**William S. Hart Union High School District**  
Facilities

## CHANGE ORDER AUTHORIZATION

School Name: Sierra Vista JHS  
Project Name: Sierra Vista JHS Container Classroom  
To: Owner's Rep. Michael Otavka  
From: (Contractor) Fischer Plumbing Inc.

Initiation Date: February 8, 2019  
Change Order No.: 3  
Project Number: SV1801A  
Contract Number: SV1801A-#5

Item #	DESCRIPTION	COR AMOUNT
<b>01 - Field Directives</b>	Field Directives: Mounting of Classroom HVAC Units (PCO #'s 45, 46, 47, 48, & 49) GrowthPoint Structures Installation Manual did not cover the installation Reason for Request: Scope Gap (PCO #'s 45, 47, 48, & 49) GrowthPoint Factory Issues (PCO #46)	\$8,976.55
<b>02 - RFI #83.3</b>	RFI #83.3: Record set of drawings do not show drainage system to branch towards the upper part of campus have no system to connect to (PCO #'s 55, 57, 58, 65, 66, and 67) New details include drainage piping and catch basin have been incorporated on civil sheets. Contractor asked AOR to advice, AOR response directed contractor to install as per new C3 sheet. Reason for Request: Work Not Shown on Bid Documents	\$19,961.69
<b>03 - RFI #115</b>	RFI #115: Existing design has sheet flow into building doorways (PCO #'s 56, 59, 61, 62) Provide additional surface drainage elevations and or swales for flat work areas between buildings B and C. And between buildings D and E. AOR response directed contractor to revise Grading and Drainage Plan C3 to new elevations shown. Reason for Request: Civil / Design Change Directive	\$7,802.84
Total:		\$36,741.08

A. The original (Contract Sum) was:	\$ 873,000.00
B. Net Change by Previously Authorized Requests and Changes:	\$ 116,681.40
C. The (Contract Sum) Prior to this Change Order was:	\$ 989,681.40
D. The (Contract Sum) will be (increased/decreased) by this Change Order in the amount of:	\$ 36,741.08
E. The new (Contract Sum) including this Change Order will be:	\$ 1,026,422.48
F. Contract Time will be increased/decreased by:	0 days
G. Calendar Date of Project Completion as of this Change Order:	12/14/2018

Contractor's Signature   
Construction Manager's Signature \_\_\_\_\_  
Architect's Signature \_\_\_\_\_  
District's Signature \_\_\_\_\_

Name (Printed) \_\_\_\_\_  
Sergio Martinez  
Name (Printed) \_\_\_\_\_  
Karla Alonzo De Leon  
Name (Printed) \_\_\_\_\_  
Michael Otavka  
Name (Printed) \_\_\_\_\_

Date 02.08.2019  
Date \_\_\_\_\_  
Date \_\_\_\_\_  
Date \_\_\_\_\_