

MIS**McCarthy Inspection Services, Inc.**

DATE: MARCH 18, 2017

1354 Alameda Avenue
 Glendale CA 91201
 Cell Phone 818-480-8417
 Chrismccarthy383@gmail.com

TO Mike Otavka Director
 Facilities New Construction
 Mons Mendoza
 Project Construction Manager

William S. Hart Union High School District
 26308 Spirit Court
 Santa Clarita, CA 91350

QTY	DESCRIPTION				UNIT PRICE	LINE TOTAL								
800	Additional DSA Inspection services for the Placerita Jr. High School DSA #03-117330. The original proposal was based on phase 1 of 2. Phase 1 completion was scheduled to be completed in February of 2017. The inspection service hours are projected to be used by April 30, 2017. This proposal is for additional services (phase 2) is based on the new schedule with occupancy date of 9-18-17:				\$65.00	\$52,000.00								
	<table><tr><td>DSA Class 4 Inspector or 3, 2 or 1.</td><td>May 1, 2017 to September 18, 2017</td><td>\$65.00 per hour</td><td>Full time inspection and punch list insp.</td></tr><tr><td>Administration</td><td>Certification</td><td>DSA Box</td><td>Occupancy 9-18-17</td></tr></table>						DSA Class 4 Inspector or 3, 2 or 1.	May 1, 2017 to September 18, 2017	\$65.00 per hour	Full time inspection and punch list insp.	Administration	Certification	DSA Box	Occupancy 9-18-17
	DSA Class 4 Inspector or 3, 2 or 1.	May 1, 2017 to September 18, 2017	\$65.00 per hour	Full time inspection and punch list insp.										
	Administration	Certification	DSA Box	Occupancy 9-18-17										
	Continuous and periodic inspection of all activities is required by a minimum class 4 inspector certified and approved by DSA.													
The Project summary of work consists of Relocation of 2-1280 SF Modular Classroom Buildings (03-117311), 7-960 SF Modular Classroom Buildings (03-117162), 9-960 SF Modular Classroom Buildings (03-117311), 2-1280 SF Modular Classroom Buildings (03-117162), 1-320 SF Modular Restroom Building (03-117162), 2-320 SF Modular Restroom Buildings (03-117311), 1-160 SF Modular Restroom Building, 1-1600 SF Modular Classroom Building, 1-1280 SF Modular Office Building (03-117311).														
The inspections included are: <ul style="list-style-type: none">• Underground utilities for the new modular classrooms.• Continuous inspection of Foundation formwork, reinforcing and placement of concrete.• Continuous inspection of Post installed anchors for all modular connections.• All ADA paths of travel ramps and railings.• FA device testing and acceptance.• Signage and fire life safety inspections.• DSA Box administration as required by DSA Administrative Code.• Office Supplies are not included in this proposal. The district is to provide site office with internet access, table for full size drawings, desk, ink, paper and record keeping files that will be handed over to the district at the end of the project. The inspector will provide his or her own phone and laptop computer.														
Any additional inspections needed by McCarthy Inspections Services will be billed at \$65.00 per hour with a 2hour minimum charge for each inspection.														
Thank you for doing business with McCarthy Inspection Services since 2012.														