



May 13, 2019

William S. Hart Union High School District
21380 Centre Pointe Parkway
Santa Clarita, CA 91350

Attn: Michael Otavka, Director of Facilities, Planning and Construction

Proposed Change Order (PCO)

RE: Two Story Relocatable Classrooms/Restrooms/Workroom – Hart High School

Please review the following proposed changes to the contract:

1. Cost to move 24 floors from asphalt area to grass area to make room for the South two-story building deliveries	24 floors @ \$350 ea	\$ 8,400
2. Upgrade crane to 250 ton in lieu of 140 ton in order to reach the building pad at the south side of the installation		\$ 5,500
3. Remobilization fee to deliver and set Elevator, Skywalk, and Stairs at east end of the installation as this area will not be ready by 6/11/19		\$ 3,500
4. Additional fee to change existing and adding additional No Parking dates to permits.		<u>\$ 1,000</u>
	Subtotal	\$18,400
	15% OH	<u>\$ 2,760</u>
	Total Change	\$21,160

NOTE: see attached Additional Work Authorization (AWA)

The contract sum will be increased by: \$21,160

The contract time will be increased by: TBD

New project completion date: TBD

Contractor:
American Modular Systems, Inc.

Owner:
William S. Hart Union High School District

Representative:

Authorized by:

Dan Sarich, President

Michael Otavka, Director of Facilities,
Planning and Construction

Please sign, scan, and return via email: jim.w@amerianmodular.com or FAX 909 981 4257

If you have any question please call: 818 339 1413 cell

cc/wmshart/file/shuttle,crane,permits,mobilization