



November 25, 2019

William S. Hart Union High School District
21380 Centre Pointe Parkway
Santa Clarita, CA 91350

Attn: Michael Otavka, Director of Facilities, Planning and Construction
Elliott Meier, Project Engineer, Lundgren
Andre Haghverdian, Project Manager, Lundgren

Proposed Change Order (PCO)

RE: Two Story Relocatable Classrooms/Restrooms/Workroom – Hart High School

Please review the following proposed changes to the contract:

1. Relocate the ceiling receptacle in each classroom to the ceiling mounted A/V box in each classroom. Provide as a quadplex.
Replace ceiling tiles as required.

Electrical - Labor and Material: (22) classrooms x \$145.00 = \$3,190
Ceiling Tile – Labor and Material: (22) classrooms x \$ 60.00 = \$1,320

Total Change **\$4,510**

The contract sum will be increased by: \$4,510.00

The contract time will be increased by: TBD

New project completion date: TBD

Contractor:
American Modular Systems, Inc.

Owner:
William S. Hart Union High School District

Representative:

Authorized by:

Dan Sarich, President

Michael Otavka, Director of Facilities,
Planning and Construction

Please sign, scan, and return via email: jim.w@americanmodular.com or FAX 909 981 4257

If you have any question please call: 818 339 1413 cell

cc/wmshart/file/electrical/classroom