

North American Technical Services

September 12, 2018

Wm. S. Hart Union School District
21380 Centre Point Parkway
Santa Clarita, CA 91350

**RE: IN-PLANT INSPECTION SERVICES FOR RELOCATABLE CLASSROOM(S)-
Wm. S. Hart Union School District**

North American Technical Services is pleased to submit, for your review, our total cost proposal to perform D.S.A. in-plant inspection for the Relocatable Classrooms at American Modular, Manteca. The inspections shall be conducted according to the Division of the State Architects regulations and Title 24, C.C.R. School Buildings.

WORK TO INCLUDE:

- A. IN-PLANT INSPECTION @ William S. Hart High School**
In-Plant Inspector
(AWS CWI QCI) Shop Welding and Fabrication (High Seismic)
Wood Framing
Electrical
Plumbing
Automatic Fire Sprinkler System
Mechanical
Final Finish Inspection

(2) Two 156' x 40' 2 Story Modular Bldgs.-Wing A and B Fifty-two floors @\$700.00/each	\$36,400.00
(2) Stairs/Skywalks-foundation embeds	8,000.00
(20) Concrete pours @ \$250.00/each	5,000.00
Elevator	Not included
Ultrasonic Testing (if required)	10,000.00
TOTAL.....	\$59,400.00

If our proposal is acceptable, please issue a purchase order at your earliest convenience. All required DSA documentation will be forwarded to the district, the district architect and DSA upon completion of the in-plant construction and receipt of DSA approved plans. If you have any questions, comments or wish additional information please call me at (209) 545-1108.

David M Kaestner (JA)

North American Technical Services, Inc.
David M Kaestner

Wm. S. Hart Union School District
Michael Otavka