



Lundgren Management
26330 Citrus Street
Valencia, California 91355
Phone: (661) 257-1805

Project: 03-118530 - WSHUHSD New 2-Story Classroom Building
24825 Newhall Avenue
Newhall, California 91321

Contractor Change Order #003: Crane, Shuttle, Permits

Table with contract details including Contract Company (American Modular Systems), Contract For (AMS), Date Created (6/03/2019), Contract Status (Approved), Designated Reviewer, Due Date, Invoiced Date, Schedule Impact, and Total Amount (\$21,160.00).

DESCRIPTION:

- 1. Cost to move 24 floor from asphalt area to grass area to make room for the South two-story building deliveries
2. Upgrade crane to 250 tone in lieu of 140 ton in order to reach the building pad the south side of the installation
3. Remobilization fee to deliver and set Elevator, Skywalk, and Stairs at east end of the installation area as this area will not be ready by 6/11/19
4. Additional fee to change existing and adding additional No Parking dates to permits

ATTACHMENTS:

AMS_PCO #02_Crane-Shuttle-Permits.pdf AMS_PCO #02_Crane-Shuttle-Permits_AWA.pdf

POTENTIAL CHANGE ORDERS IN THIS CHANGE ORDER:

Table with 4 columns: PCO #, Title, Schedule Impact, Amount. Row 1: 004, Crane, Shuttle, Permits, \$21,160.00. Row 2: Total, \$21,160.00.

Summary table showing contract sum details: The original (Contract Sum) \$9,037,012.00, Net change by previously authorized Change Orders \$44,673.00, The contract sum prior to this Change Order was \$9,081,685.00, The contract sum will be increased by this Change Order in the amount of \$21,160.00, The new contract sum including this Change Order will be \$9,102,845.00, The contract time will not be changed by this Change Order.



Wm. S. Hart Union High School District
21380 Centre Pointe Parkway
Santa Clarita, CA 91350, California 91350

SIGNATURE DATE

Lundgren Management
26330 Citrus Street
Valencia California 91355

SIGNATURE DATE

Lundgren Management

SIGNATURE DATE

American Modular Systems
787 Spreckels Avenue
Manteca California 95336

SIGNATURE DATE