



## CHANGE ORDER AUTHORIZATION

School Name: Sierra Vista JHS  
Project Name: Container Classroom Addition  
To: Owner's Rep. Michael Otavka  
From: (Contractor) Triangle Enterprise

Initiation Date: November 29, 2018  
Change Order No.: 2  
Project Number: SV1801A  
Contract Number: SV1801A-#1

**Description of Item to be charged to Contract allowance is as follows:**

Item #	DESCRIPTION	COR AMOUNT
01 - RFI #25	RFI #25: Additional Demolition for Existing Site Concrete Elevations (PCO #4) Site walk with Civil (Lund) determined that slope of existing site concrete adjoining new concrete near the fitness center did not meet ADA requirements. Response to RFI #25 stated that additional concrete was to be demolished and graded to conform to ADA requirements. Reason for Request: Work Not Shown in Bid Documents	\$ 4,673.31
02 - RFI #'s 28 & 33	RFI #'s 28 & 33: New Ramp Layout Revision & Stair Utility Relocation Regrade (PCO #6) C-BELOW drawings show existing electrical lines beneath the new site ramp and existing utilities beneath new stairs. Record set of drawings do not address existing electrical or utilities. Electrical lines and various utilities were discovered after grading. AOR provided responses to RFI #'s 28 & 33, requiring rework. Triangle restored the grade after rework was completed. Reason for Request: Work Not Shown in Bid Documents	\$ 7,752.65
03 - RFI #65	RFI #65: Additional Demolition for New Parking Lot Drainage (PCO #8) Existing parking lot asphalt demolished and graded per sawcut line on the grading plan. New elevations would have caused storm water drainage to congregate in a low spot in the parking lot. Response to RFI #65 states that additional asphalt was to be demolished to add a new catch basin at the low spot. Reason for Request: Work Not Shown in Bid Documents	\$ 1,704.47
04 - RFI #66	RFI #66: New Storm Drainage System Relocation Regrade (PCO #5) Storm Drainage located in conflict with unforeseen encasements discovered after trenching. Response to RFI #66.1 relocated the path of the storm drainage, causing the need for backfill and regrade of abandoned trench. Reason for Request: Unforeseen Obstacle	\$ 3,652.53
05 - AC Pipe	Damaged ACP Water Line Valve During Grading Operation (PCO #7) Transite water line not shown on record set of drawings nor on C-BELOW. Unforeseen valve close to subgrade was damaged during grading, damaging transite line. Abatement required. Reason for Request: Unforeseen Obstacle	\$ 4,693.85
Total:		\$ 22,476.81

A. The original (Contract Sum) was:	<u>\$ 568,000.00</u>
B. Net change by previously approved Change Orders	<u>\$ 34,478.61</u>
C. The (Contract Sum) prior to this Change Order was:	<u>\$ 602,478.61</u>
D. The Contract Sum) will be (increased/decreased) by this Change Order in the amount of:	<u>\$ 22,476.81</u>
E. The new (Contract Sum) including this Change Order will be:	<u><u>\$ 624,955.42</u></u>
F. Contract Time will be increased/decreased by:	<u>0 days</u>
G. Calendar Date of Project Completion as of this Change Order:	<u>December 14, 2018</u>

_____ Contractor's Signature	_____ Name (Printed) Sergio Martinez	_____ Date
_____ Construction Manager's Signature	_____ Name (Printed) Karla Alonzo De Leon	_____ Date
_____ Architect's Signature	_____ Name (Printed) Michael Otavka	_____ Date
_____ District's Signature	_____ Name (Printed)	_____ Date