



William S. Hart Union High School District
Facilities

CHANGE ORDER AUTHORIZATION

School Name: Sierra Vista JHS
Project Name: Container Classroom Addition
To: Owner's Rep. Michael Otavka
From: (Contractor) KAR Construction

Initiation Date: February 1, 2019
Change Order No.: 1
Project Number: SV1801A
Contract Number: SV1801A-#2

Description of Item to be charged to Contract allowance is as follows:

Item #	DESCRIPTION	COR AMOUNT
1	Material and Labor Cost Escalation: (PCO #4) Civil / Site changes to flatwork, ramps and stairs has created CCD's #03 / #5 caused concrete scheduled pour dates to fall behind resulting in delay's and adding additional material and labor cost impacts. Reason for Request: Construction Change Directives	\$ 38,306.73
Total:		\$ 38,306.73

A. The original (Contract Sum) was:	\$ 1,157,000.00
B. Net change by previously approved Change Orders	\$ -
C. The (Contract Sum) prior to this Change Order was:	\$ 1,157,000.00
D. The Contract Sum) will be (increased/decreased) by this Change Order in the amount of:	\$ 38,306.73
E. The new (Contract Sum) including this Change Order will be:	\$ 1,195,306.73
F. Contract Time will be increased/decreased by:	0 days
G. Calendar Date of Project Completion as of this Change Order:	December 14, 2018

Contractor's Signature 	Name (Printed) Sergio Martinez	Date 02.05.2019
Construction Manager's Signature Karla A. De Leon	Name (Printed) Karla Alonzo De Leon	Date February 5, 2019
Architect's Signature	Name (Printed) Michael Otavka	Date
District's Signature	Name (Printed)	Date