



CHANGE ORDER AUTHORIZATION

School Name: Sierra Vista JHS
Project Name: Container Classroom Addition
To: Owner's Rep. Michael Otavka
From: (Contractor) RDM Electric, Inc.

Initiation Date: February 1, 2019
Change Order No.: 1
Project Number: SV1801A
Contract Number: SV1801A-#6

Description of Item to be charged to Contract allowance is as follows:

| Item # | DESCRIPTION | COR AMOUNT |
|--------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|--------------|
| 1 | RFI #'s 142: New Parking Lot Lighting not shown on the drawings, will need to be install to illuminate the parking lot and keep all lighting consistant as light pole on Fire Road. Reason for Request: Civil/Design not shown on drawings | \$ 44,257.00 |
| Total: | | \$ 44,257.00 |

| | |
|-------------------------------------------------------------------------------------------|----------------|
| A. The original (Contract Sum) was: | \$ 795,500.00 |
| B. Net change by previously approved Change Orders | \$ - |
| C. The (Contract Sum) prior to this Change Order was: | \$ 795,500.00 |
| D. The Contract Sum) will be (increased/decreased) by this Change Order in the amount of: | \$ 44,257.00 |
| E. The new (Contract Sum) including this Change Order will be: | \$ 839,757.00 |
| F. Contract Time will be increased/decreased by: | 0 days |
| G. Calendar Date of Project Completion as of this Change Order: | March 30, 2019 |

| | | |
|-------------------------------------------|-------------------------------------------------|---------------|
| _____ Contractor's Signature | _____ Name (Printed) Sergio Martinez | _____ Date |
| _____ Construction Manager's Signature | _____ Name (Printed) Karla Alonzo De Leon | _____ Date |
| _____ Architect's Signature | _____ Name (Printed) Michael Otavka | _____ Date |
| _____ District's Signature | _____ Name (Printed) | _____ Date |