



CHANGE ORDER AUTHORIZATION

School Name: Sierra Vista JHS
Project Name: Container Classroom Addition
To: Owner's Rep. Michael Otavka
From: (Contractor) AMG & Associates

Initiation Date: February 13, 2019
Change Order No.: 2
Project Number: SV1801A
Contract Number: SV1801A-#3

Item #	DESCRIPTION	COR AMOUNT
01 - RFI #'s 110	RFI #'s 110: New added handrails per CCD #5 (PCO #29) Record set of drawings elevations do not reflect current conditions. Architectural plans do not provide elevations to transition from existing school to new classrooms. AMG was directed to proceed with securing and installing new hand rails as per new drawings. Reason for Request: Work Not Shown in Bid Documents	\$ 31,816.78
Total:		\$ 31,816.78

A. The original (Contract Sum) was:	\$ 3,079,000.00
B. Net change by previously approved Change Orders	\$ 108,638.04
C. The (Contract Sum) prior to this Change Order was:	\$ 3,187,638.04
D. The Contract Sum) will be (increased/decreased) by this Change Order in the amount of:	\$ 31,816.78
E. The new (Contract Sum) including this Change Order will be:	\$ 3,219,454.82
F. Contract Time will be increased/decreased by:	0 days
G. Calendar Date of Project Completion as of this Change Order:	March 31, 2019

Contractor's Signature 
Construction Manager's Signature _____
Architect's Signature _____
District's Signature _____

Name (Printed)	Date
<u>Sergio Martinez</u>	<u>02/13/2019</u>
Name (Printed)	Date
<u>Karla Alonzo De Leon</u>	_____
Name (Printed)	Date
<u>Michael Otavka</u>	_____
Name (Printed)	Date